





BRHAT BANGALORE MAHANAGARA PALIKE
INSPECTION REPORT

SI No	Decription	Details	Remarks
1	Name of Work	Shifting of high mast & Tubular poles from IAP road to Yelahanka Constituency in Ward No-01 to 04	
2	Estimate Cost	5.00 Lakhs	
3	Administrative Approved No and Date	BBMP/JC/YZ/AA/1118/12-13, Date. 20.03.2013	
4	Technical sanction No. and Date	BBMP/EE/ELE/YZ/TS/79/12-13, Date. 21.03.2013	
5	Job Code No. and P Code No.	001-13-000052	
6	Tender Direct Entrested to KRIDL	Not Applicable	
7	if Tender, Tender Notification No. Date and Publication in daily news Paper	EE/ELE/YZ/TN/GN/01/13-14, Dt: 02.07.2013 ~~03.09.14~~ Deccan Chronicle, Kannadaprabha e-Procurement	
8	Tender Approved Details	Not Applicable	
9	Work Order No and Date	EE/ELE/YZ/WO/03/14-15, Dt: 11.12.2014	
10	Stipulation time of Completion	60 Days	
11	Actual Date of Commencement		
12	Actual Date of Completion		


Executive Engineer
Electrical Division
Yelahanka Zone BBMP
Byatarayanapura, Bangalore-92

13	Delay if any	Nil	
14	Reason for Delay	Nil	
15	Payment made till date.	Nil	
16	Status of Work	Completed	
17	Photograph verified	Enclosed	
18	Date of Inspection	16-12-2015	
19	MB No. and Page No.	MB No. 3104 Page No. 310307 -310315	
20	BR No. and Date	31/14-15, 27-12-2014	
21	Section officer	Sri P Jnaneshvar A.E	
22	Sub Division Office	Sri P Jnaneshvar A.E	
23	Observation		
a	Work Quality	Satisfactory	
b	Comments	Work completed as per MB	


Executive Engineer
 Electrical Division
 Yelahanka Zone BBMP
 Byatarayanapura, Bangalore-92

 7 Jan
 16/12/15